

NORTHWEST PARK MUNICIPAL UTILITIY DISTRICT CONSTRUCTION PROJECT LIST

CURRENT PROJECTS

- Drainage Improvements at Redding Springs Lane and Port Angeles Drive
 - Description: Drainage improvements including the construction of storm water inlets to reduce flooding from the 10-year storm event.
 - Status: The Project is Substantially complete.
 - Start Date: August 22, 2011
 - Completion Date: October 2011

- Fallbrook Drive Extension
 - Description: Harris County Public Infrastructure Department has extended Fallbrook Drive from Old Bammel North Houston Road to Antoine Drive, and is widening Fallbrook Drive from Antoine Drive to East of Halls Bayou.
 - Status: The project has been bid. Construction is anticipated to begin in August 2010.
 - Start Date: August 2010
 - Completion Date: August 2011

- Lift Station Improvements at Cloud Swept Lane Lift Station Site.
 - Description: Site improvements including electrical improvements to update the control panel, fuse box and lighting system.
 - Status: The project is currently under construction.
 - Start Date: September 14, 2011
 - Completion Date: Unknown.

- Northwest Park, Section 1 Sanitary Sewer Cleaning, Televising & Rehabilitation
 - Description: Cleaning and Televising the Sanitary Sewer system for potential repairs and maintenance, followed with necessary rehabilitation using a cast in place pipe liner (CIPP).
 - Status: Project is substantially complete.
 - Start Date: Late July 2010

Completion Date: Late September 2010

- West Harris County Municipal Utility District No. 21 Water Supply and Storage Facility Rehabilitation

Description: Northwest Park Municipal Utility District owns a portion of the referenced water supply facility located within WHCMUD 21. The water well is expected to undergo improvements within the next month or two.

Status: The Project has not started.

Start Date: December 2011

Completion Date: Unknown

- Wal-Mart

Description: A Wal-Mart shopping center is being constructed at the corner of Northwest Park Drive and State Highway 249.

Status: The Project is under construction

Start Date: April 2011

Completion Date: Early December 2011

- Northwest Park Business Park

Description: Office buildings are being constructed at the West Road and Bammel North Houston Road intersection.

Status: The Project is under construction.

Start Date: May 2011

Completion Date: Unknown

- Murphy Gas USA

Description: Murphy Gas USA station is being constructed at the corner of Northwest Park Drive and State Highway 249.

Status: The Project is under construction.

Start Date: August 2011

Completion Date: Unknown

PREVIOUS PROJECTS

- Northwest Park, Section 10 Sanitary Sewer Rehabilitation

Description: Repairs and maintenance to the sanitary sewer system within Northwest Park, Section 10.

Status: The project is complete.

Start Date: February 22, 2010

Completion Date: June 22, 2010

- Deer Ridge Water Plant Proposed Well and Emergency Standby Generator

Description: Proposed water well to be drilled for an additional water source for water supply to Northwest Park Municipal Utility District. The emergency standby natural gas generator will allow for the water plant to supply the District with water in the event of a power failure.

Status: The Contractor has finalized the development of the well and is currently performing a preliminary well test. This test will show the capacity the well is capable of producing, as well as show the efficiency of the well.

Start Date: January 25, 2010

Completion Date: November 24, 2010

- Emergency Standby Generators at Sanitary Sewer Lift Stations

Description: Installation of permanent natural gas generators at lift station sites. This will allow the lift stations to operate in the event of a power failure.

Status: The natural gas generators have been installed and are fully operational.

Start Date: August 3, 2009

Completion Date: Project is complete.

- Standpipe and Goldleaf Water Plant Improvements

Description: Water plant improvements to both water plant facilities include installation of permanent natural gas generators at each of the water plant sites. Site improvements including access driveways are also proposed.

Status: Generators have been installed at both water plants. Contractor is waiting for the installation of the gas meters by CenterPoint Energy.

Start Date: January 18, 2010

Completion Date: August 2010

FUTURE PROJECTS

- Northwest Park, Section Two Sanitary Sewer Cleaning and Televising

Description: Repairs and maintenance to the sanitary sewer system within Northwest Park, Section Two.

Status: Project has not started.

Start Date: Project is anticipated to start Early 2011.

Completion Date: Unknown.

- Northwest Park, Section Three Sanitary Sewer Cleaning and Televising

Description: Repairs and maintenance to the sanitary sewer system within Northwest Park, Section Three.

Status: Project has not started.

Start Date: Project is anticipated to start September/October 2011.

Completion Date: Unknown.